COMPLETION REPORT

1	Name of Work	: Improvements To Roads At 5th,6th,7th,2nd Main,3rd Main Kalyana Nagara and Surrounding Area In Ward No 13 Shettyhalli Sub-Division.
2	Estimated Amount	: 45.00 Lakhs
3	Head of Acount which is chargeable	: P-3726
4	Entrusment order No & Date	: :EE/DD/WO/119/2020-21 Date:.03.11.2020
5	Name of Contractor	: Sri Manoj Naik B.M
6	Time stipulated for completion of work	: 90 Days
7	Measurement recorded in	: MB No: 580 : Page No: 57953 to 57957
8	Check measurement of the Asst. Exe.Engineer Executive Engineer on	: BR No: : Page No:
9	Name of the Office/ Office in charge of the Work	:
10	(a) Asst. Engineer/Jn. Engineer (b) Asst. Executive Engineer	: JANARDHAN . : VENKATESHAPPA
11	Work Completed Date	: 18/06/2021

Sanctioned Estimate Amount	DIFFERENCE	Amount Claims as per actually vide as per Bills
EXCESS		SAVING
Rs. 45-00 Lakhs		Rs.

1. Certified that the above work has been completed within stipulated time noted in the work Order/
2.Certified that the above work has been executed by the contractors satisfactorily in accordence with the specfn as embodied in the agreement.

ASST.ENGINEER

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 13, ಮಲ್ಲಸಂದ್ರ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ASST.EXECUTIVE ENGINEER
BBMP

Assistant Executive Engineer
Shettyhalli Sub -Division

ACCOUNT SUPTD ( )

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner